

STEP	ITEM	READING	LIMIT	I/Vth	NG?	Vin	Iin
Step: "HOLD-ON			"				
14_01	V1	+4.800 V	4.750 ~ 5.250	19.86A		113.9	6.61
14_01	V2	+12.416V	11.400 ~ 12.600	11.87A			
14_01	V3	-5.124 V	4.500 ~ 5.500	0.492A			
14_01	V4	-12.553V	10.800 ~ 13.200	0.790A			
14_01	V5	+3.341 V	3.135 ~ 3.465	13.99A			
14_01	V6	+4.894 V	4.500 ~ 5.500	2.003A			
Step: "INRUSH CURRENT			"				
14_02	IPK	20.24 A	0.00 ~ 150.00			113.9	6.55
Step: "EFF&PARD			"				
14_03	V1	+4.806 V	4.750 ~ 5.250	19.86A		113.9	6.54
14_03	V2	+12.413V	11.400 ~ 12.600	11.88A			
14_03	V3	-5.127 V	4.750 ~ 5.250	0.491A			
14_03	V4	-12.551V	10.800 ~ 13.200	0.789A			
14_03	V5	+3.342 V	3.135 ~ 3.465	13.99A			
14_03	V6	+4.905 V	4.750 ~ 5.250	1.502A			
14_03	PK1	0.025 V	0.000 ~ 0.200				
14_03	PK2	0.017 V	0.000 ~ 0.200				
14_03	PK3	0.004 V	0.000 ~ 0.200				
14_03	PK4	0.015 V	0.000 ~ 0.200				
14_03	PK5	0.006 V	0.000 ~ 0.200				
14_03	PK6	0.016 V	0.000 ~ 0.200				
14_03	Pin	467.5 W	0.00 ~ 600.00				
14_03	EFF.	66.21 %	60.00 ~ 99.99				
14_03	P.F.	0.62	0.01 ~ 1.00				
Step: "LOAD REGULATION			" 1				
14_04	V1	+4.931 V	4.750 ~ 5.250	9.91 A		114.3	3.60
14_04	V2	+12.407V	11.400 ~ 12.600	5.92 A			
14_04	V3	-5.112 V	4.750 ~ 5.250	0.246A			
14_04	V4	-12.365V	10.800 ~ 13.200	0.394A			
14_04	V5	+3.384 V	3.135 ~ 3.465	6.99 A			
14_04	V6	+4.952 V	4.750 ~ 5.250	1.002A			
Step: "LOAD REGULATION			" 2				
14_04	V1	+5.099 V	4.750 ~ 5.250	2.96 A		114.7	1.26
14_04	V2	+12.182V	11.400 ~ 12.600	1.97 A			
14_04	V3	-5.098 V	4.750 ~ 5.250	0.099A			
14_04	V4	-12.021V	10.800 ~ 13.200	0.096A			
14_04	V5	+3.421 V	3.135 ~ 3.465	0.28 A			
14_04	V6	+5.002 V	4.750 ~ 5.250	0.100A			
Step: "LOAD REGULATION			" 3				
14_04	V1	+4.802 V	4.750 ~ 5.250	19.85A		113.9	6.54
14_04	V2	+12.412V	11.400 ~ 12.600	11.87A			
14_04	V3	-5.128 V	4.750 ~ 5.250	0.492A			
14_04	V4	-12.554V	10.800 ~ 13.200	0.790A			
14_04	V5	+3.340 V	3.135 ~ 3.465	13.99A			
14_04	V6	+4.893 V	4.750 ~ 5.250	2.003A			
Step: "LINE REGULATION			" 1				
14_05	V1	+4.931 V	4.750 ~ 5.250	9.91 A		114.3	3.56
14_05	V2	+12.409V	11.400 ~ 12.600	5.92 A			
14_05	V3	-5.113 V	4.750 ~ 5.250	0.246A			
14_05	V4	-12.368V	10.800 ~ 13.200	0.394A			
14_05	V5	+3.384 V	3.135 ~ 3.465	6.99 A			

```

14_05 V6 +4.952 V 4.750 ~ 5.250 1.001A
-----
Step: "LINE REGULATION " 2
14_05 V1 +4.928 V 4.750 ~ 5.250 9.91 A 89.2 4.20
14_05 V2 +12.407V 11.400 ~ 12.600 5.92 A
14_05 V3 -5.113 V 4.750 ~ 5.250 0.246A
14_05 V4 -12.368V 10.800 ~ 13.200 0.394A
14_05 V5 +3.384 V 3.135 ~ 3.465 6.99 A
14_05 V6 +4.952 V 4.750 ~ 5.250 1.002A
-----
Step: "LINE REGULATION " 3
14_05 V1 +4.931 V 4.750 ~ 5.250 9.91 A 131.4 3.27
14_05 V2 +12.408V 11.400 ~ 12.600 5.92 A
14_05 V3 -5.113 V 4.750 ~ 5.250 0.246A
14_05 V4 -12.371V 10.800 ~ 13.200 0.394A
14_05 V5 +3.384 V 3.135 ~ 3.465 6.99 A
14_05 V6 +4.952 V 4.750 ~ 5.250 1.002A
-----
Step: "COMBINE REGULATION " 1
14_06 V1 +4.930 V 4.750 ~ 5.250 9.91 A 114.3 3.54
14_06 V2 +12.407V 11.400 ~ 12.600 5.92 A
14_06 V3 -5.114 V 4.750 ~ 5.250 0.246A
14_06 V4 -12.370V 10.800 ~ 13.200 0.394A
14_06 V5 +3.384 V 3.135 ~ 3.465 6.99 A
14_06 V6 +4.952 V 4.750 ~ 5.250 1.002A
-----
Step: "COMBINE REGULATION " 2
14_06 V1 +5.072 V 4.750 ~ 5.250 2.96 A 89.6 1.41
14_06 V2 +12.308V 11.400 ~ 12.600 1.97 A
14_06 V3 -5.099 V 4.750 ~ 5.250 0.099A
14_06 V4 -12.152V 10.800 ~ 13.200 0.096A
14_06 V5 +3.421 V 3.135 ~ 3.465 0.28 A
14_06 V6 +5.003 V 4.750 ~ 5.250 0.100A
-----
Step: "COMBINE REGULATION " 3
14_06 V1 +4.801 V 4.750 ~ 5.250 19.86A 131.0 5.50
14_06 V2 +12.457V 11.400 ~ 12.600 9.85 A
14_06 V3 -5.127 V 4.750 ~ 5.250 0.494A
14_06 V4 -12.531V 10.800 ~ 13.200 0.791A
14_06 V5 +3.343 V 3.135 ~ 3.465 13.99A
14_06 V6 +4.896 V 4.750 ~ 5.250 2.003A
-----
Step: "PSON OFF "
14_07 V1 +0.001 V 0.07 A 114.8 0.19
14_07 V2 +0.005 V 0.00 A
14_07 V3 -0.193 V 0.006A
14_07 V4 -0.489 V 0.005A
14_07 V5 -0.002 V 0.00 A
14_07 V6 +4.964 V 4.750 ~ 5.250 2.001A
-----
Step: "PG "
14_08 PG +337.8ms +100.0 ~+500.0 4.500V 113.9 6.54
-----
Step: "PF "
14_09 PF -52.87ms -1.000 ~-100.0 4.500V
-----
Step: "SET-UP TIME "
14_10 SU +56.92ms +10.00 ~+500.0 4.500V 113.9 6.68
-----
Step: "HOLD-UP TIME "

```

```

14_11  HU  +53.18ms +1.000  ~+100.0  4.500V
-----
Step: "RISE TIME"
14_12  RISE +22.88ms +0.100  ~+50.00  0.502V      113.9  6.39
-----
Step: "POWER OFF"
14_13  V1  +0.000 V      0.02 A      1.6  0.00
14_13  V2  +0.005 V      0.06 A
14_13  V3  -0.246 V      0.001A
14_13  V4  -0.556 V      0.003A
14_13  V5  +0.001 V      0.00 A
14_13  V6  +0.003 V      0.000A
-----

```